EXTENSION OF TIME PROPOSAL

	Name of Work	Improvements to Roads, Drains and other Works at Kuvempunagara 2nd Stage Cross and Surroundings in Ward No. 11 Kuvempunagara.
2	Amount of Work Portion	19,98,225.00
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	Executive Engineer, KRIDL
5	Agreement No	148/2017-18
6	No and date under which work order issued	148/2017-18 D: 26.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	20.05.2018
9	Date of receipt of application in the sub division office	20.05.2018
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	80%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	30 Days
15	Date of recommending time limit applied for	25.06.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	on 25.06.2018, Completed
18	Probable time required for completion of remaining work	30 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Executive Engineer
Byatarayanapura Division, Bangalore-92.
Yelahanka Zone, B.B.M.P.
Bangalore-560092

Scanned by CamScanner